TOWN OF WESTPORT - BUILDING DEPT SITE INSPECTION TICKET - PERMIT # 84843 233 HILLSPOINT RD

Zoning Permit: 42345	Date: 11/26/2018 Com	pliance:	Rescheck: R-49/20/30
Inspection Date:	Time:	Contact Name:	
Owner: 233 LLC		Contractor: PEN E Contact: PETEI Cellular Phone: 2	

AND UNFINISHED ATTIC.

Notes:

SUB-PERMITS								
Sub-Type Dat		Contractor	Sub Work Description	Contact	Lic.			
Alarm								
Electric								
Service	12/10/18	TSILFIDES ANDY	CRS #3211475 - INSTALL 100 AMP OVERHEAD TEMP	TSILFIDES E				
Plumbing	08/15/19	SHANAHAN, KEVIN C.	PLUMBING FOR NEW HOUSE, GAS TO TWO FIREPL	PL F				
Masonry Fireplace	08/16/19	CUSTOM STONE WORK	BASEMENT AND FIRST FLOOR FIREPLACES.	UL				
HVAC	09/04/19	KIRIAZIDIS ANTONIOS	INSTALL TRANE 95% 40,000 BTU, TRANE 2 TON 16 S	KIRIAZIDIS	D1			

INSPECTIONS						
Date	Туре	Comments		P/F		
12/18/18	Temp Service	ok	PSH	Pass		
12/19/18	Notes	RELEASED TEMP SERVICE	MGO	N/A		
01/25/19	Footing	ok	PSH	Pass		
02/06/19	Notes	rec'd rev structural drawings	DBG	N/A		
02/15/19	Jobsite Visit	wall steelwill get pe on steel	PSH	N/A		
07/03/19	Sheathing	need app'd plans on site/pe sign-off on steel?	DBG	N/A		
08/20/19	1st Flue	ok (ext f.p.)	PSH	Pass		
08/22/19	Hearth	OK-FOR MAIN LEVEL	PSH	Pass		
08/27/19	1st Flue	2nd floor	DBG	Pass		
08/30/19	Hearth	3rd floor - needs add'l re-bars flue side of hearth	DBG	N/A		
12/23/19	Notes	ZONING PERMIT REVOKED 12/20/19	SKW	N/A		
12/23/19	Notes	need stop workzoning revoked	PSH	N/A		
03/13/20	Notes	stop work 12/23/19	PSH	N/A		